

Project No. 604658
Five Corners in the Town of Easton, MA
Pavao Construction Company, Inc.
Revised Baseline Schedule Submittal

Schedule Narrative

The following summarizes Pavao Construction Company's intended construction sequence for the Five Corners project in Easton, MA.

Sequence of Operations:

Notice of Award was received on October 1, 2010 and Notice to Proceed on October 15, 2010.

Work on submittals will start upon Notice to Proceed and continue through the winter months.

Mobilization on site will begin in mid May 2011.

Work is sequenced to follow the staging drawings by work discipline. The Stage 1 zone will be secured and drainage, electrical and traffic signal foundations will be installed. Work will also begin on the foundation for the retaining wall.

Once drainage is complete in the Stage 1 area, this work will continue to the Stage 2 area, following through Stages 3-6 until this work is complete.

Following drainage in Stage 1, granite curb will be installed, followed by concrete sidewalks and drives. Once the granite curb and sidewalks in Stage 1 and Stage 2 will be concurrent. The granite curb in Stage 3 will start upon completion of Stage 1 curb and follow sequentially through Stage 5. The concrete sidewalks & traffic signal foundations will follow the granite curb through Stages 1-5.

The modified rockfill, guardrail, fencing will be completed with the curb and sidewalks within the Stages.

Once Stage 5 sidewalk & pavement binder is complete by the end of September, the reclamation will be completed for the entire project. Pavement markings will be complete, traffic signals and loop detectors installed and the New Bay Road will be open.

Once New Bay is open, the Stage 6 work zone will be set up. It is anticipated that the monument area will be excavated, granite curb and sidewalks, final paving and striping, some landscaping will be completed prior to winter 2011. The final landscaping, misc. finishes and punchlist will be completed in early spring 2012, with final completion by April 6, 2012.

Critical Path:

The critical path begins with approval of the storm water protection plan, followed by mobilization. The path continues through after winter 2011 with Stage 1 and 2 construction to Stage 3 granite curb to Stage 4 granite curb to Stage 5 construction including curb, sidewalks, full depth pavement, reclamation, pavement marking and traffic light signals drive the critical path. Once Stage 5 is complete and New Bay Road open, the path continues through Stage 6 and the completion of curb, sidewalks, final paving. After winter 2011, the final paving and landscaping and final finishes will be completed for a final completion on April 6, 2012.

See below for graphic:

